

REPORT FOR: APRIL 2004

PROJECT: State Funded Sewer System Improvements. *No change since last report.*

- Waiting for a meeting with BDI to confirm if spending can begin for construction and knowledge of 201 Plan.
- Discussing the purchase of property with several individuals and soil testing is being set up for these properties.
- Meeting with BDI on January 5, 2004, for final submittal of 201 Plan.
- 201 Plan has been submitted.
- The City is working with Vernon, Wausau, and the Department of Corrections to see if we can set up a regional plant.

PROJECT: Stormwater Drainage 5th Street. *No change since last report.*

- This project is intended to address flood-prone conditions at the intersection of Old Bonifay Road and 5th Street.
- Engineer has been tasked to proceed with the facilities plan.
- \$60,000 in proposed budget for the project.
- Plans are complete
- We are working towards acquiring FEMA funds to engineer and build out this project.
- 90% Completion Plans have been submitted to DEP.
- Mr. Harris has been bought out by the City. The City has a contract in hand with FEMA.
- City has been reimbursed for approximately 90% on the Harris buyout.
- FEMA has awarded the city a \$30,000 contract to do a feasibility study for this project. This requires a 25% match; am not sure if the city will want to continue with this without some type of assurance.
- The City has some fairly good verbal assurance that we can make this project work. We will move forward.

PROJECT: South Boulevard, 4th and 5th Streets.

- Project has begun and is approximately 2/3 complete.

PROJECT: Water Well Improvements. *No change since last report*

- This project is in the hands of the attorney.
- Mediation set for February 9.
- Mediation meeting was held – City and Brown Well agreed to move forward with project.
- Waiting on Brown to move on job site.

PROJECT: Emergency Well Grant. *No change since last report.*

- City has applied for an emergency grant for a new 600 gpm well to be located on old Roulhac School property.
- Land transfer is completed.
- Awaiting additional information.

PROJECT: New Water Tank. *No change since last report.*

- CDBG has been approved.
- Money is available.
- City has contract for engineering services in hand – this has been approved by the State.
- Engineering services must be approved by state.
- Work will begin in near future.
- Engineer has begun work on project.
- Should have bids in around mid April.

Work has begun on the new Welcome sign for the south side of town. *No change since last report.*

Sign should be completed in approximately two weeks.