

REPORT FOR: FEBRUARY 2004

PROJECT: State Funded Sewer System Improvements.

- Waiting for a meeting with BDI to confirm if spending can begin for construction and knowledge of 201 Plan.
- Discussing the purchase of property with several individuals and soil testing is being set up for these properties.
- Meeting with BDI on January 5, 2004, for final submittal of 201 Plan.
- 201 Plan has been submitted.

PROJECT: Stormwater Drainage 5th Street.

- This project is intended to address flood-prone conditions at the intersection of Old Bonifay Road and 5th Street.
- Engineer has been tasked to proceed with the facilities plan.
- \$60,000 in proposed budget for the project.
- Plans are complete
- We are working towards acquiring FEMA funds to engineer and build out this project.
- 90% Completion Plans have been submitted to DEP.
- Mr. Harris has been bought out by the City. The City has a contract in hand with FEMA.
- City has been reimbursed for approximately 90% on the Harris buyout.
- FEMA has awarded the city a \$30,000 contract to do a feasibility study for this project. This requires a 25% match; am not sure if the city will want to continue with this without some type of assurance.

PROJECT: South Boulevard, 4th and 5th Streets. *No change since last report.*

- Waiting on County to start project.

PROJECT: Water Well Improvements.

- This project is in the hands of the attorney.
- Mediation set for February 9.

PROJECT: Emergency Well Grant. *No change since last report.*

- City has applied for an emergency grant for a new 600 gpm well to be located on old Roulhac School property.
- Land transfer is completed.
- Awaiting additional information.

PROJECT: New Water Tank.

- CDBG has been approved.
- Money is available.
- City has contract for engineering services in hand.
- Engineering services must be approved by state.
- Work will begin in near future.
- Engineer has begun work on project.

Work has begun on the new Welcome sign for the south side of town.