



From: Jim Morris, City Administrator
To: Mayor and City Council
CC: Department Heads
RE: City Projects and Activity Status Report

The following information reflects the current status of ongoing, city projects and other activity of significant interest. I am available at your convenience to discuss any and/or all projects and answer questions regarding the information provided.

REPORT FOR: JUNE 2007

PROJECT: State Funded Sewer System Improvements.

- Phase II in the planning & construction phase.
- Haskell is the Construction Manager for the Chipley Phase II, III, and IV Project.
- PM selected for work plan.
- Construction being performed in various areas of town.
- Approximately 100% of pipe-bursting operations complete.
- BDI furnished roadway construction drawings to Haskell.
- Paving bid tabulation complete with the apparent low bid going to APAC.
- Paving scheduled for early June has been delayed and awaiting FDEP approval.
- New manhole installation is approximately 75% complete. (244 ± manholes)
- Cured in place lines work is approximately 50% complete.
- Phase III & IV qualifications were held on June 29, 2007 and are being reviewed.

PROJECT: Stormwater Drainage 5th Street. *No change since last report.*

- This project is intended to address flood-prone conditions at the intersection of Old Bonifay Road and 5th Street.
- We are working towards acquiring FEMA funds to engineer and build out this project.
- 90% Completion Plans have been submitted to DEP.
- FEMA has awarded the city a \$30,000 contract to do a feasibility study for this project. This requires a 25% match.
- The City has some fairly good verbal assurance that we can make this project work. We will move forward.
- The Feasibility Study has been completed and based on the benefit cost ratio the engineers feel the project is a cost effective mitigation measure
- FEMA has requested additional information and traffic counts to be conducted for this project. (Information has been in for several months)

PROJECT: Emergency Well Grant.

- City has applied for an emergency grant for a new 600 gpm well to be located on old Roulhac School property.
- Land transfer is completed.

- Check presentation was rescheduled for a future date due to Hurricane Ivan.
- Water well is in the design phase.
- Florida Water Management District and Department of Environmental Protection have approved applications for the well.
- Received Bids on Feb. 3, 2006.
- Bid awarded to Lane Christianson contingent upon Rural Development approval.
- Everything has been approved and construction should begin soon.
- Have encountered drilling problems. Engineers are working on this situation.
- Contractor authorized by city to install a 24" intermediate casing and drive up to 120' of 24" casing.
- Installed 70' of 24" intermediate casing and grouted and installed 120' of 16" casing.
- Approval for gravel pack has been authorized.
- Gravel pack has been completed.
- Drawdown test performed with a yield of 902 gpm.
- Construction on well house has begun.
- May 18, 2007, test results indicate water meets drinking water standards.
- Contract time line for completion July 11, 2007. Engineer has requested a written completion plan and schedule for revised contract schedule from the contractor.

PROJECT: New Water Tank. *No change since last report.*

- The Tank is on-line. There are pressure problems, related to elevation; the engineers are working on this.
- Met with Hatch Mott to discuss solutions. Hatch Mott along with city staff are investigating and will report back in 45 days.
- Public Works coordinated with Hatch Mott to verify water line sizes for remodeling of the water system.
- Public Works Dept. provided the requested information to Hatch Mott March 8, 2007.
- Hatch Mott recommending installing an electric valve and upgrading SCADA System to eliminate elevation differences.

PROJECT: FDOT Library Sidewalk Project (Phase III) *No change since last report.*

- This project is for sidewalk placement along U.S. 90, Hoyt St., and West Blvd.
- This project will need to be phased as funds become available.
- Available funds are \$77,000.00.
- Plans and Specs being reviewed by FDOT for approval.
- Applied for DEP Storm-water Permit (Waiting on permit)
- Notice To Proceed issued by FDOT.

PROJECT: Wastewater Lift Station Improvements

- Advertising for qualified design-build firm.
- Improvements to be made for Wal-Mart Lift Station, manhole, force main and associated line work.
- Available OTED funds are \$412,000.00.
- Sewer force main work to begin the beginning of November.
- Sewer force main work around Shoe Show is complete.
- Lift Station in the design phase.
- Permits have been sent to FDEP for review and approval.
- Surveying and easement documents have been sent to Wal-Mart for approval. **(Approved)**
- IC contractors selected for work with a start date of July 19, 2007.
- Pre-con held on June 29, 2007.

PROJECT: Old City Library Historical Preservation Grant.

- Advertising for Architectural Services. Advertisement closes September 8, 2006. Scoring of Architectural Firms to be completed in September.
- Scope of Project consists of: Installation of HVAC System; Upgrading restrooms for accessibility; restoration/repair of doors, stairs and floors; related architectural and engineering services including exploration of vertical accessibility options.
- Available funds are \$350,000.
- Selected Poly Engineering contingent upon state approval. Awaiting proposed contract from Poly.
- City Staff and citizen committee met with Poly Engineering to develop scope of work. Architect preparing drawings for committee review.
- Building design is complete. Currently performing materials review.
- Mechanical Engineers have visited site and are currently in the design phase.
- Poly expects to be substantially complete with engineering efforts by mid June.