

## **REPORT FOR: JULY 2004**

### **PROJECT: State Funded Sewer System Improvements. *No change since last report.***

- Waiting for a meeting with BDI to confirm if spending can begin for construction and knowledge of 201 Plan.
- Discussing the purchase of property with several individuals and soil testing is being set up for these properties.
- 201 Plan has been submitted.
- The City is testing other properties; we are back to a .7 mg/d plant with 100% collection system replacement.

### **PROJECT: Stormwater Drainage 5<sup>th</sup> Street. *No change since last report.***

- This project is intended to address flood-prone conditions at the intersection of Old Bonifay Road and 5<sup>th</sup> Street.
- We are working towards acquiring FEMA funds to engineer and build out this project.
- 90% Completion Plans have been submitted to DEP.
- FEMA has awarded the city a \$30,000 contract to do a feasibility study for this project. This requires a 25% match.
- The City has some fairly good verbal assurance that we can make this project work. We will move forward.

### **PROJECT: South Boulevard, 4<sup>th</sup> and 5<sup>th</sup> Streets.**

- Project has begun and is approximately 95% complete.
- Gore Pond piping work is complete. Fencing and final dressing is not complete.
- Johnson Pond piping is being installed.
- County received a 90 day extension to complete work.

### **PROJECT: Water Well Improvements.**

- Brown has completed Blackburn Well work.
- Water Utilities Dept. are performing required water test.
- Well will be put online pending water testing results.

### **PROJECT: Emergency Well Grant. *No change since last report.***

- City has applied for an emergency grant for a new 600 gpm well to be located on old Roulhac School property.
- Land transfer is completed.
- Awaiting additional information.

### **PROJECT: New Water Tank.**

- Caldwell Tanks Inc. was selected for contractor services.
- Hatch Mott MacDonald is the consulting engineer for the project.
- Pre-Construction meeting held on 6-30-04 and Notice to Proceed issued to contractor on 7-1-04
- Completion time of project is 220 days.

**PROJECT: Storage Building**

- Construction of a new storage building for the Police Department has begun.
- Funding is 100% by Orange Hill Soil & Water Conservation.
- Construction of building is complete.
- Concrete drive-ways to be constructed within the next 2 weeks.

**PROJECT: Northside Park**

- Progressing with the park and the fencing is in the process of being installed.
- Fencing is complete.

**PROJECT: Pals Park FRDAP Grant**

- Received checks from DEP in the amount of \$200,000 each for a total of \$400,000.
- Received contracts from DEP to be signed and returned.
- Engineers reviewing grants for design purposes.
- Meeting with engineers 7-6-04 to discuss plans and specifications.

**PROJECT: Church Street Parking**

- CRA is the funding source \$45,000.
- Plans have been engineered and reviewed.
- Awaiting specifications.
- Project to be advertised to bid in July.

**PROJECT: Old City Library Historical Preservation Grant**

- Grant administrator is Tammy Ray
- Received letter of approval but do not have contract.
- Grant amount is \$50,000.